



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – July 14, 2023

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week ending July 14, 2023

- Demolition finishing throughout.
- Foundations ongoing at cafetorium addition.
- Mechanical and Electrical Demolition and rough-ins ongoing
- Steel stud framing ongoing
- Sheetrock ongoing
- Plumbing and HVAC rough-ins ongoing
- Electrical rough-ins ongoing
- Interior steel erection ongoing
- Flooring infills ongoing
- Project materials and equipment submitted by contractors and reviewed by the design team.
- Construction meetings, walkthroughs and verifications ongoing.

Upcoming Work

- Complete footings and foundation at Addition
- Complete demolition.
- Continue interior framing
- Continue mechanical and electrical rough-ins
- Begin steel erection at Addition
- Project submittals continued submission and review.
- Pre-cast panels and structural steel fabrication off-site.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – July 14, 2023

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos




Footings and foundations ongoing at Cafetorium Addition



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – July 14, 2023

Address: 421 7th Street Two Harbors, MN 55616



Steel stud framing and sheetrock ongoing throughout all areas