



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – July 14, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending July 14, 2023

- ☛ Continued submission and review of project materials and equipment.
- ☛ Some of the structural steel has been delivered, bar joist and decking.
- ☛ Completed Music Suite demolition.
- ☛ Finished all interior demolition.
- ☛ Finished all planned abatement.
- ☛ Framed steel stud walls in flex space, Media Center, Science, and Alternate #2 classrooms
- ☛ Electrical rough ins and HVAC rough ins
- ☛ Soil corrections and rock at main entrance addition
- ☛ Core drilling and prep work for bathroom rough ins



Upcoming planned work

- ☛ Continue submission and review of project materials and equipment.
- ☛ Pour new exterior concrete stairwells.
- ☛ Form footings and foundations at new main entrance addition.
- ☛ Complete temporary electrical feeds for auditorium.
- ☛ Excavation for new music suite
- ☛ Continue electrical, and HVAC rough ins.
- ☛ Start painting wall patches.
- ☛ Start drywall installation on one side of framing.
- ☛ Patch ceiling grid
- ☛ Set bathroom fixtures.



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – July 14, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



New Flex Room Soffit Framing



Classroom Wall Framing



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – July 14, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Science Rooms Wall Framing



Forming of concrete stair replacement



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – July 14, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Music Suite Demolition



Music Suite Demolition