



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – August 11, 2023

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week ending August 11, 2023

- Foundations completed at Cafetorium Addition
- Playground equipment installation ongoing
- Interior steel stud framing ongoing
- Sheetrock ongoing
- Plumbing and HVAC rough-ins ongoing
- Electrical rough-ins ongoing
- Masonry infills ongoing
- Painting ongoing
- Flooring ongoing
- Ceiling install ongoing
- Tile ongoing
- Construction meetings, walkthroughs and verifications ongoing.

Upcoming Work

- Begin steel erection at Cafetorium Addition
- Complete interior framing
- Complete mechanical and electrical rough-ins
- Continue wall finishes
- Continue ceiling install
- Continue flooring install
- Begin casework install



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 11, 2023

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Sidewalk prep ongoing



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 11, 2023

Address: 421 7th Street Two Harbors, MN 55616



Painting, floor prep, and ceiling install ongoing throughout



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – August 11, 2023

Address: 421 7th Street Two Harbors, MN 55616



Playground equipment install ongoing