



**ISD #381**

**Lake Superior Schools**

**Minnehaha Elementary School**

**ICS Weekly Progress Report**

**Friday – August 18, 2023**

Address: 421 7<sup>th</sup> Street Two Harbors, MN 55616

## ***Minnehaha Elementary School***

### **Completed week ending August 18, 2023**

- Structural Steel Erection ongoing at Cafetorium Addition
- Playground equipment installation ongoing
- Interior steel stud framing completed
- Sheetrock ongoing
- Plumbing and HVAC rough-ins ongoing
- Electrical rough-ins ongoing
- Masonry infills ongoing
- Painting ongoing
- Flooring ongoing
- Ceiling install ongoing
- Tile ongoing
- Mechanical finishes ongoing
- Electrical finishes/lighting ongoing
- Casework installation ongoing
- Construction meetings, walkthroughs and verifications ongoing.

### **Upcoming Work**

- Continue steel erection at Cafetorium Addition
- Begin exterior steel stud framing at addition
- Complete mechanical and electrical rough-ins
- Continue wall finishes
- Continue ceiling install
- Continue flooring install
- Continue casework install



**ISD #381**  
**Lake Superior Schools**  
**Minnehaha Elementary School**

**ICS Weekly Progress Report**  
**Friday – August 18, 2023**

Address: 421 7<sup>th</sup> Street Two Harbors, MN 55616

**Progress Photos**



Steel erection ongoing at Cafetorium Addition



**ISD #381**  
**Lake Superior Schools**  
**Minnehaha Elementary School**

**ICS Weekly Progress Report**  
**Friday – August 18, 2023**

Address: 421 7<sup>th</sup> Street Two Harbors, MN 55616



Casework install ongoing



**ISD #381**  
**Lake Superior Schools**  
**Minnehaha Elementary School**

**ICS Weekly Progress Report**  
**Friday – August 18, 2023**

Address: 421 7<sup>th</sup> Street Two Harbors, MN 55616



Tile and plumbing fixture install ongoing