



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week ending September 15, 2023

- Completed precast plank
- Completed Steel erection
- Continued Joist and decking
- Continued underground plumbing
- Continued installing aluminum storefront at main entrance
- Completed plywood backing at Main Entrance Canopy
- Continued exterior steel stud framing

Upcoming Work

- Complete joist and decking at Cafetorium Addition
- Complete underground plumbing
- Continue exterior steel stud framing
- Begin underground electrical
- Complete aluminum storefront installation



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Exterior steel stud framing ongoing



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616



Precast plank completed



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616



Underground plumbing ongoing