



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – October 6, 2023

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week ending October 6, 2023

- Completed underground plumbing
- Completed underground electrical
- Continued installing aluminum storefront at main entrance
- Continued exterior steel stud framing
- Continued exterior sheathing
- Began exterior window blocking
- Began exterior insulation
- Began interior electrical rough-ins
- Completed mechanical mezzanine concrete topping and curbs
- Began import of sand cushion for below slab on grade

Upcoming Work

- Complete exterior steel stud framing
- Complete exterior sheathing
- Complete aluminum storefront installation
- Begin exterior weather barrier
- Begin spray foam insulation
- Pour concrete slab on grade
- Begin roof parapet blocking and sheathing
- Begin roofing



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – October 6, 2023

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Exterior sheathing and plywood installation ongoing



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – October 6, 2023

Address: 421 7th Street Two Harbors, MN 55616



Window blocking ongoing



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – October 6, 2023

Address: 421 7th Street Two Harbors, MN 55616



Underground plumbing and electrical complete. Sand cushion being installed