



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation







ICS Weekly Progress Report
Friday – October 06, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation










Completed week ending October 06, 2023

-  Electrical rough ins at canopy main entrance
-  Fencing around early childhood playground and turned over playground for use.
-  Piping for new boilers
-  Roofing the main entrance
-  Spray foam installation at main entrance
-  Started drywall work at main entrance.



Upcoming planned work

-  Start installing exterior brick at main entrance.
-  Piping for new boilers
-  Install mechanical equipment at main entrance
-  Finish drywall work at main entrance.
-  Start taping and mudding wall at main entrance
-  Install lights at canopy in main entrance.
-  Finish redesign of the music addition elevator shift



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – October 06, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Boilers' piping installation



Boilers' piping installation



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – October 06, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Wall framing and mechanical/electrical rough ins at main entrance addition



Wall framing and mechanical equipment installation at main entrance addition



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – October 06, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Roof work at main entrance addition.



Roof work at main entrance addition.