



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation









ICS Weekly Progress Report
Friday – September 29, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation











Completed week ending September 29, 2023

-  Punch list
-  Installed higher grade playground.
-  Placed new boilers.
-  Roofing the main entrance
-  Electrical, plumbing in wall rough in at new main entrance.
-  Soffit work in corridor
-  Installed eye wash stations in Science Rooms
-  Hollow metal door frames installed at main entrance.



Upcoming planned work

-  Punch list
-  Electrical rough ins at canopy main entrance
-  Start installing exterior brick at main entrance.
-  Fencing around early childhood playground
-  Piping for new boilers
-  Roofing the main entrance
-  Spray foam installation at main entrance
-  Start drywall work at main entrance.



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – September 29, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Boiler's placed



Wall framing and mechanical/electrical rough ins at main entrance addition



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – September 29, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Roof work and staging at main entrance addition.