



ISD #381 Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday - November 10, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation

Completed week ending November 10, 2023

- Continued installing brick at the main entrance.
- **©** Continued painting in the main entrance.
- Continued interior tiling of walls in the main entrance.
- Turned over science rooms.
- Delivery of breaching material for boiler work
- Ordered of added structural material for Area B Music Addition extension.
- Drywall and tile work in lower-level corridors.

Upcoming planned work

- Finish installing brick at the main entrance.
- Finish painting in the main entrance.
- Continue interior tiling of walls in the main entrance.
- Start ceiling grid in the main entrance.
- Start install of lights and diffuser in the main entrance.
- Fire alarm rough in the main entrance
- Tile work in lower-level corridors.
- Start up of boilers scheduled for 11/13.
- Area B Music Suite footings and foundations formwork
- Area B Music Suite excavation for expanded building
- Infill tunnel entrances at Area B Music Suite





ISD #381 Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – November 10, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Tile work at new Main Entrance



Tile work at new Main Entrance





ISD #381 Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – November 10, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Brick installation at New Main Entrance



Brick installation at New Main Entrance