



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation








ICS Weekly Progress Report
Friday – November 24, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation










Completed week ending November 24, 2023

-  Finished ceiling grid in the main entrance.
-  Installation of sprinklers in main entrance.
-  Continued installing lights and diffuser in the main entrance.
-  Plumbing fixtures installation at main entrance
-  Tile work in lower-level corridors.
-  Work on controls and automation for boilers
-  Area B Music Suite footings and foundations formwork



Upcoming planned work

-  Tile work in lower-level corridors.
-  Testing, balancing and commissioning on boilers
-  Area B Music Suite footings and foundations formwork
-  Area B Music Suite elevator pit walls
-  Aluminum storefront at main entrance
-  Metal panel fabrication at main entrance
-  Wall covering and finishes at main entrance



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – November 24, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Forms for footings at Area B Music Suite



Music Suite Concrete Pour



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – November 24, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Plumbing/Casework Installation at New Main Entrance



Sump pump installation