



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – February 9th, 2024

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week February 16th, 2024

- Continued sheetrock finishing
- Continued window installation
- Continued exterior metal panel installation
- Continued painting
- Continued tile throughout
- Continued ceiling installation
- Continued electrical and mechanical finishes
- Continued lighting installation
- Continued casework installation
- Continued bathroom accessory installation

Upcoming Work

- Complete exterior metal panel installation.
- Complete window installation.
- Complete Tile installation.
- Complete painting.
- Continue ceiling installation.
- Begin flooring installation
- Complete casework installation



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – February 9th, 2024

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Markerboard installation ongoing



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – February 9th, 2024

Address: 421 7th Street Two Harbors, MN 55616



Casework installation ongoing