



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – July 7th, 2023

Address: 1640 Cty. Hwy. 2 Two Harbors, MN 55616

Two Harbors High School

Completed week ending July 7, 2023

- Lighting demolition and installation ongoing
- HVAC rough-ins ongoing
- Electrical rough-ins ongoing
- Framing ongoing
- In-wall backing ongoing
- Construction meetings, walkthroughs and verifications ongoing.

Upcoming Work

- Complete interior steel stud framing
- Begin re-installing lockers
- Continue Mechanical and Electrical rough-ins
- Begin sheetrocking walls and soffits
- Begin tile walls
- Continue lighting demolition and installation
- Project submittals continued submission and review.



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – July 7th , 2023

Address: 1640 Cty. Hwy. 2 Two Harbors, MN 55616



Steel stud framing finishing up. In-wall backing going in for lockers, digital displays, etc.