



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation












ICS Weekly Progress Report
Friday – June 30, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation













Completed week ending June 30, 2023

-  Continued submission and review of project materials and equipment.
-  Pre-cast panels and structural steel fabrication off-site.
-  Continued excavation at new main entrance
-  Continued demolition of Music Suite
-  Abatement completed in Media Center hallway.
-  Completed abatement classrooms on main level and upper-level D.
-  Patching walls with drywall in upper-level C.
-  Finished demolition in science classrooms.
-  Backfilling exterior sidewalks that were poured.
-  Grading and prepping for new early child playground location.
-  Completed roof drain relocation work.



Upcoming planned work

-  Continue submission and review of project materials and equipment.
-  Pre-cast panels and structural steel fabrication off-site.
-  Pour new exterior concrete stairwells.
-  Finish excavation at new main entrance addition.
-  Form footings and foundations at new main entrance addition.
-  Haul out debris from demolition of Music Suite.
-  Abatement in upper and main level classrooms.
-  Start framing in Media Center and hallway.
-  Start framing in science classrooms.
-  Complete temporary electrical feeds for auditorium



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – June 30, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Music Suite Demolition



Science Rooms Demolition



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – June 30, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Exterior sidewalks backfilled.



Continued excavation for Main Entrance addition