



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation













ICS Weekly Progress Report
Friday – July 21, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation












Completed week ending July 21, 2023

-  Continued submission and review of project materials and equipment.
-  Some of the structural steel has been delivered, bar joist and decking.
-  Framed steel stud walls in flex space, Media Center, Science, and Alternate #2 classrooms
-  Electrical rough ins and HVAC rough ins
-  Formed footings and foundations at new main entrance addition and poured 75% of the concrete.
-  Excavation for new music suite
-  Started drywall installation on one side of framing.
-  Taped and mud soffits in flex spaces.
-  Started painting wall patches.
-  Started patching ceiling grid.
-  Continued electrical, and mechanical rough in.
-  Pour new exterior concrete stairwells.



Upcoming planned work

-  Continue submission and review of project materials and equipment.
-  Finish pouring of concrete for main entrance addition and backfill.
-  Form piers and other structures for main entrance addition
-  Continue electrical, and mechanical rough ins.
-  Continue painting wall patches.
-  Continue patching of ceiling grid.
-  Continue drywall, tape, and mudding.
-  Set bathroom fixtures.
-  Forms footings and foundations for music suite addition



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – July 21, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Forms, footings, and foundations poured for the new main entrance addition.



Forms, footings, and foundations poured for the new main entrance addition.



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – July 21, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Excavation for footings and foundations for the new music suite addition



Forming of concrete stair replacement



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – July 21, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Hallway outside of Science Classroom wall and display framing



Classroom, electrical, mechanical rough in and wall framing