



ISD #381

Lake Superior Schools

Two Harbors High School

ICS Weekly Progress Report

Friday – August 18th, 2023

Address: 1640 Cty. Hwy. 2 Two Harbors, MN 55616

Two Harbors High School

Completed week ending August 18, 2023

- Lighting demolition and installation ongoing
- Electrical finishes completed
- Painting completed
- Flooring completed
- Locker installation ongoing
- Ceiling install ongoing
- Door and hardware install completed
- Furniture install completed
- Aluminum framed doorways, windows etc. installation complete
- Punchlist ongoing

Upcoming Work

- Complete re-installing lockers
- Complete Mechanical and Electrical finishes
- Complete flooring installation
- Complete window/storefront installation
- Continue lighting demolition and installation



ISD #381
Lake Superior Schools
Two Harbors High School

ICS Weekly Progress Report
Friday – August 18th, 2023

Address: 1640 Cty. Hwy. 2 Two Harbors, MN 55616



Storefronts installed



ISD #381
Lake Superior Schools
Two Harbors High School

ICS Weekly Progress Report
Friday – August 18th, 2023

Address: 1640 Cty. Hwy. 2 Two Harbors, MN 55616



Finishes completed. Blue tape indicates punchlist items