



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation
















ICS Weekly Progress Report
Friday – August 11, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation

















Completed week ending August 11, 2023

-  Continued electrical, and mechanical rough in Science Rooms.
-  Continued painting walls, soffits, and wall patches.
-  Continued installation and patching of ceiling grid.
-  Ceiling pad installation
-  Continued VCT floor installation in classrooms.
-  Plastic Laminate (faux wood) installation
-  Door and interior glass installation
-  Continued casework installation.
-  Backfilled soil for main entrance addition.
-  Formed and poured piers and other structures for main entrance addition.
-  Wall tile preparation
-  Formed footings and foundations for music suite addition.
-  Poured exterior stair steps.
-  Installing lights.
-  Started removing large boiler.



Upcoming planned work

-  Paint touch up
-  Continue patching of ceiling pad.
-  Continue drywall, tape, and mudding.
-  Continue casework installation.
-  Start structural steel installation for main entrance.
-  Finish flooring installation
-  Terrazzo flooring patching.
-  Asphalt outside of cafeteria
-  Toilet partitions installation
-  Continue interior glass installation
-  Install door hardware
-  Start wall tile in corridors.
-  Start punch work lists in classrooms.
-  Start waxing and cleaning classrooms.



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 11, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Footings and foundations at Music Suite addition



Backfilled soil for main entrance addition



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 11, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Base work for new asphalt outside of cafeteria



Science classrooms



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 11, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Flex Space-Carpet, Ceiling, and Light Fixtures Installed



Flex Space Entrance – Laminate Wall Framing



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 11, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Media Center Corridor Interior Glass Installation



Flex Nook Corridor Space Outside Science Classrooms