



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 4, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending August 4, 2023

- Continued electrical, and mechanical rough in.
- Continued painting walls, soffits, and wall patches.
- Continued installation and patching of ceiling grid.
- Continued drywall, tape, and mudding in Media Center.
- Continued VCT floor installation in classrooms.
- Continued setting door frames.
- Continued setting bathroom fixtures.
- Casework and doors delivered.
- Started casework installation.
- Sitework outside of cafeteria.



Upcoming planned work

- Backfill soils for main entrance addition.
- Form piers and other structures for main entrance addition
- Continue electrical, and mechanical rough ins.
- Continue painting wall patches.
- Continue patching of ceiling grid.
- Continue drywall, tape, and mudding.
- Casework installation.
- Terrazzo flooring patching.
- Wall tile preparation.
- Forms footings and foundations for music suite addition
- Pour exterior stair steps.
- Asphalt outside of cafeteria
- Toilet partitions installation



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 4, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Excavation for footings and foundations at Music Suite addition



Forming walls for main entrance addition



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 4, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Flooring and painting in classrooms



Classroom casework installation



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 4, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Ceiling grid installation in new flex space



Media Center drywall and display case framing



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – August 4, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Science Classrooms plumbing and electrical rough ins.