



William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 1, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation

Completed week ending August 28, 2023

- Punch list work
- Finished demolition/removal of existing boiler
- Finished interior glass and wall tile installation.
- Finished installing toilet accessories
- Finished door hardware
- installed Markerboards
- Science Rooms paint
- Science Rooms ceiling grid
- Seal terrazzo flooring
- Continued exterior wall framing at main entrance.
- New ceilings in restrooms

Upcoming planned work

- Punch list
- Temporary handrails at exterior stairs
- Painting of walls in kitchenette and conference room
- Finish exterior wall framing at main entrance
- Roof blocking at main entrance
- Canopy framing at main entrance
- Mechanical and electrical finishes in Science Rooms
- Painting in Science Rooms





William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 1, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Exterior wall framing at new main entrance



Music Addition Water Proofing and Insulation






William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 1, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Boiler removal



Corridor Wall Tile Outside Media Center





William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 1, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Ceiling Grid in Science Room Shared Office



Science Rooms