



William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 8, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

#### William Kelley Addition and Renovation

### Completed week ending September 8, 2023

- Punch list work
- Painted walls in kitchenette and conference room
- Finished exterior wall framing at main entrance
- Roof blocking at main entrance
- Canopy framing at main entrance
- Installed floor vapor barrier at main entrance
- Mechanical and electrical finishes in Science Rooms
- Painting in Science Rooms
- Marker boards in Science Rooms

### Upcoming planned work

- Punch list
- Temporary handrails at exterior stairs
- Insulation and sheeting at main entrance
- Roof blocking at main entrance
- Finish main entrance canopy ceiling framing
- Electrical rough ins at canopy main entrance
- Poor concrete slab on grade at main entrance
- delings at kitchenette and conference room
- Mechanical and electrical finishes at kitchenette and conference room
- Mechanical and electrical finishes at Science Rooms
- install both playgrounds





William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 8, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

#### **Progress Photos**



Exterior wall framing at new main entrance



Roof blocking and parapets at main entrance






William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 8, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Vapor Barrier and concrete floor preparation at main entrance



Plumbing and rebar at main entrance







William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 8, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Science Rooms Painted



Science Room Markerboards