



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week ending September 22, 2023

- Completed Joist and decking
- Continued underground plumbing
- Began underground electrical
- Continued installing aluminum storefront at main entrance
- Completed plywood backing at Main Entrance Canopy
- Continued exterior steel stud framing

Upcoming Work

- Complete underground plumbing
- Complete underground electrical
- Continue exterior steel stud framing
- Begin exterior sheathing
- Begin concrete topping at Mechanical Mezzanine
- Complete aluminum storefront installation



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Underground plumbing ongoing for kitchen area



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616



Underground electrical ongoing



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – September 15, 2023

Address: 421 7th Street Two Harbors, MN 55616



Exterior steel stud framing ongoing