



**ISD #381**  
**Lake Superior Schools**  
**William Kelley Addition and Renovation**








**ICS Weekly Progress Report**  
**Friday – October 20, 2023**

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

## *William Kelley Addition and Renovation*









### **Completed week ending October 20, 2023**

-  Continued taping and mudding wall at main entrance.
-  Installed lights at canopy in main entrance.
-  Finished redesign of the music addition elevator shift -received plumbing plan review approval.
-  Install millwork in science rooms.
-  Set roof top units above science rooms.
-  Pipe insulation at main entrance.
-  Setup temporary heating equipment



### **Upcoming planned work**

-  Delivery of exterior brick at main entrance.
-  Start installing brick at main entrance
-  Finish taping and mudding wall at main entrance.
-  Start painting in main entrance.
-  Install sinks in science rooms.
-  music addition elevator shift - building plan review approval



**ISD #381**  
**Lake Superior Schools**  
**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**  
**Friday – October 20, 2023**

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

### Progress Photos



Science Room Millwork



Main Entrance drywall taping and mudding



**ISD #381**  
**Lake Superior Schools**  
**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**  
**Friday – October 20, 2023**

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Roof top mechanical unit installed above science room



Temporary heating units installation