



William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 22, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

#### William Kelley Addition and Renovation

### Completed week ending September 22, 2023

- Punch list
- installed early childhood playground.
- Started installing higher grade playground.
- Ceilings at kitchenette and conference room
- Demo work for boiler installation
- Flooring in science rooms
- Finish exterior wall framing at new main entrance.
- Weather proofing exterior wall at new main entrance
- Electrical, plumbing in wall rough in at new main entrance.

### Upcoming planned work

- Punch list
- Electrical rough ins at canopy main entrance
- Start installing exterior brick at main entrance.
- Fencing around early childhood playground
- Finish installing higher grade playgrounds.
- New boiler work
- Roofing the main entrance





William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 22, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

#### **Progress Photos**



Early Childhood Playground Installed



Large Playground Installation






William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 22, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Weather proofing on main entrance addition



Wall framing and mechanical/electrical rough ins at main entrance addition






William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – September 22, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Roof work and staging at main entrance addition.



Flooring installation in Science Rooms