



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation










ICS Weekly Progress Report
Friday – December 1, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation












Completed week ending December 1, 2023

-  Testing, balancing and commissioning on boilers.
-  Area B Music Suite footings and foundations formwork
-  Area B Music Suite poured concrete footings.
-  Area B Music Suite form and pour elevator pit walls.
-  Aluminum storefront at main entrance
-  Wall covering and tile finishes at main entrance.
-  Reception space millwork and plastic laminate work at main entrance.
-  Permanent exterior handrails delivered and installed.
-  Backsplashes in new science rooms (punch list)



Upcoming planned work

-  Tile work in lower-level corridors.
-  Testing, balancing and commissioning on boilers.
-  Area B Music Suite footings and foundations
-  Area B Music Suite elevator pit walls.
-  Area B waterproofing at foundation and elevator pit walls
-  Area B Music Suite drain tile.
-  Glass storefront at main entrance
-  Metal panel fabrication at main entrance
-  Doors and hardware at main entrance.



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – December 1, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Footings at Area B Music Suite



Music Suite Elevator Wall Forms



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – December 1, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Exterior Handrails Installed



Reception Desk at Main Entrance