

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – December 22, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation

😳 Completed week ending December 22, 2023

- Continued with Area B Music Suite footings and foundations.
- Waterproofing of foundation walls at Area B Music Suite
- Backfill exterior foundations at Area B Music Suite
- Painting and touch up paint at main entrance.
- Doors and hardware at the main entrance.
- Ceiling tiles at main entrance
- dluminum storefront at main entrance
- Finishes in main entrance including markerboards, corner guards
- Demolition in boy's locker room.

Upcoming planned work

- Continue footings and foundations at Area B Music Suite
- Waterproofing of foundation walls at Area B Music Suite
- Drain tile installation and reconnection at Area B Music Suite
- Aluminum storefront at main entrance
- Continue demolition boy's locker rooms



William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – December 22, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Foundation Walls and elevator shaft wall at Area B Music Suite



Backfilling soils at Area B Music Suite



William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – December 22, 2023

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Interior Vestibule Aluminum Storefront at Main Entrance



Boy Locker Room Demolition