

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – February 9, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation

😳 Completed week ending February 9, 2024

- Finished footings and formed last section foundation walls at Area B Music Suite
- Finished above grade elevator wall at Area B Music Suite
- Measure and prep for roof flashing at main entrance.
- Installed windows at main entrance.
- Continued corridor tile work.
- Shoring and demolition in boys' locker room
- Underground plumbing in boys' locker room

😇 Upcoming planned work

- Pour last section foundation walls at Area B Music Suite
- Finish backfilling at Area B Music Suite
- Punch list and final clean main entrance.
- Finish roof flashing at main entrance.
- Continue corridor tile work.
- Framing new walls in boys' locker room
- Finish underground plumbing in boys' locker room.



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – February 9, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Elevator walls at Area B Music Suite



Last forms for foundations at Area B Music Suite




William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – February 9, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Window installation at Area C main entrance addition



Corridor tile work



ISD #381 Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – February 9, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Underground plumbing in boys' locker room



Demolition and structural shoring in boys' locker room