



**ISD #381**  
**Lake Superior Schools**  
**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**  
**Friday – February 16, 2024**

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

## *William Kelley Addition and Renovation*



### **Completed week ending February 16, 2024**

- Poured last section foundation walls and removing forms at Area B Music Suite
- Punch list and final clean main entrance.
- Started corridor wall tile on main level.
- Started grouting lower-level corridor wall tile.
- Removal of lockers and wall infills in corridors.
- Finished underground plumbing in boys' locker room and started backfilling.
- Abatement lower-level tie into new Area B Music Suite



### **Upcoming planned work**

- Roof flashing at main entrance.
- Punch list corrections at main entrance.
- Waterproofing last section of foundation walls at Area B Music Suite
- Finish backfilling at Area B Music Suite
- Continue corridor tile work.
- Continue removal of lockers and wall infills in corridor
- Pour back concrete floor in boys' locker room.



**ISD #381**  
**Lake Superior Schools**  
**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**  
**Friday – February 16, 2024**

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

### Progress Photos



Last forms and pour for foundations at Area B Music Suite



Corridor tile work main level



**ISD #381**

**Lake Superior Schools**  
**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**  
**Friday – February 16, 2024**

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Underground plumbing and backfilling in boys' locker room



Demolition and structural shoring in boys' locker room