



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – March 01, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending March 01, 2024

- Started structural steel installation at Area B Music Suite
- Continue corridor tile work.
- Started wall and ceiling framing floor in boys' locker room.
- Started mechanical and electrical rough ins at wall framing in boys' locker room



Upcoming planned work

- Continue structural steel installation at Area B Music Suite
- Continue corridor tile work.
- Continue wall and ceiling framing floor in boys' locker room.
- Continue mechanical and electrical rough ins at wall framing in boys' locker room
- Start demolition in girls' locker room



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – March 01, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Structural steel installation Area B Music Suite



Structural steel installation Area B Music Suite



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – March 01, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Wall framing and electrical rough ins in boys' locker room



tile work in corridors.