



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – March 29, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending March 29, 2024

- Continued corridor tile work.
- Continued ceiling framing and drywall floor in boys' locker room.
- Finished electrical rough ins at wall framing in boys' locker room.
- Finished plumbing inspection and electrical inspection in boys' locker room.
- Demolition (saw cutting and floor removal) in girls' locker room.



Upcoming planned work

- Last level of elevator masonry at Area B Music Suite
- Start exterior wall framing for Area B Music Suite
- Continue corridor tile work.
- HVAC work in boys' locker room
- Sheetrocking walls in boys' locker room.
- Continuing demolition in girls' locker room.



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – March 29, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Drywall work in boys' locker room



Floor removal in girls' locker room