



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation







ICS Weekly Progress Report
Friday – April 19, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation










Completed week ending April 19, 2024

-  Exterior wall framing for Area B Music Suite
-  Underground plumbing at Area B Music Suite
-  Grout precast plank.
-  Sheetrocking walls in boys' locker room.
-  Continued demolition in girls' locker room.
-  Continued underground plumbing girls' locker room.



Upcoming planned work

-  Exterior wall framing for Area B Music Suite
-  Finish underground plumbing at Area B Music Suite
-  Concrete topping on precast planks for floor and ceilings at Area B Music Suite
-  Sheetrocking walls in boys' locker room.
-  Finish underground plumbing in girls' locker room.
-  Infill concrete floor slabs at girls' locker room.
-  Last week of food service in kitchen and switch to Galley



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – April 19, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Precast plank grouting and additional steel framing at Area B Music Suite



Exterior wall framing at Area B Music Suite



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – April 19, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Cement board walls in boys' locker room



Underground plumbing at Girls' Locker Room