



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – April 26, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending April 26, 2024

- Exterior wall framing for Area B Music Suite
- Finished underground plumbing at Area B Music Suite
- Concrete topping on precast planks for floor and ceilings at Area B Music Suite
- Sheetrocking walls in boys' locker room.
- Finished underground plumbing in girls' locker room.
- Infill concrete floor slabs at girls' locker room.
- Last week of food service in kitchen and switch to Galley



Upcoming planned work

- Continue exterior wall framing for Area B Music Suite
- Drywall finishes in boys' locker room.
- Wall framing in girls' locker room
- Demolition in kitchen
- Auditorium electrical pre demo work
- Old administration space pre demolition and field verification



ISD #381

Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – April 26, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Precast plank concrete topping at Area B Music Suite



Exterior wall framing at Area B Music Suite



ISD #381
Lake Superior Schools
William Kelley Addition and Renovation

ICS Weekly Progress Report
Friday – April 26, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Cement board and gyp board walls in boys' locker room



Underground plumbing and floors poured back at girls' Locker Room