



## ISD #381 Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – May 3, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

#### William Kelley Addition and Renovation

### Completed week ending May 3, 2024

- Continued exterior wall framing for Area B Music Suite
- Drywall finishes in boys' locker room.
- Wall framing in girls' locker room
- Demolition in kitchen
- Auditorium electrical pre demo work
- Old administration space pre demolition and field verification

### Upcoming planned work

- Continue exterior wall framing for Area B Music Suite
- Install sand cushion and vapor barrier in prep for concrete flooring for Area B Music Suite
- Pour concrete floor for Area B Music Suite
- Start roof blocking for Area B Music Suite
- Install weather barrier for Area B Music Suite
- Drywall finishes in boys' locker room.
- Wall framing in girls' locker room
- Mechanical and electrical rough ins for girls' locker room
- Abatement in kitchen
- Demolition for electrical openings in auditorium
- Start demolition and abatement in old Admin area





## ISD #381 Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – May 3, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

#### **Progress Photos**



Exterior wall framing at Area B Music Suite



Cement board and gyp board walls in boys' locker room





# ISD #381 Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report Friday – May 3, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Demolition in kitchen



Temporary construction wall between cafeteria and kitchen