



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – October 20, 2023

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week ending October 20, 2023

- Completed underground plumbing
- Completed underground electrical
- Continued exterior steel stud framing
- Continued exterior sheathing
- Continued exterior weather barrier
- Poured freezer/cooler slab
- Continued spray foam insulation
- Began roofing

Upcoming Work

- Complete exterior steel stud framing
- Complete exterior sheathing
- Begin sheetrock at Mechanical mezzanine
- Complete exterior weather barrier
- Complete roofing
- Continue pouring interior slab on grade



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – October 20, 2023

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Exterior sheathing, weather barrier, and window blocking ongoing



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – October 20, 2023

Address: 421 7th Street Two Harbors, MN 55616



Freezer/cooler pad poured