



**ISD #381**

**Lake Superior Schools**

**Minnehaha Elementary School**

**ICS Weekly Progress Report**

**Friday – March 22<sup>nd</sup>, 2024**

Address: 421 7<sup>th</sup> Street Two Harbors, MN 55616

## ***Minnehaha Elementary School***

### **Completed week March 22<sup>nd</sup>, 2024**

- Completed exterior metal panel installation
- Continued painting touch-ups
- Completed ceiling installation
- Completed electrical and mechanical finishes
- Completed lighting installation
- Continued bathroom accessory installation
- Completed kitchen equipment installation
- Completed storefront installation
- Began demo of kitchen/cafeteria area

### **Upcoming Work**

- Complete exterior metal panel installation.
- Complete storefront installation.
- Complete Tile installation.
- Complete painting.
- Complete ceiling installation.
- Begin epoxy flooring installation
- Complete casework installation



**ISD #381**

**Lake Superior Schools**

**Minnehaha Elementary School**

**ICS Weekly Progress Report**

**Friday – March 22<sup>nd</sup>, 2024**

Address: 421 7<sup>th</sup> Street Two Harbors, MN 55616

**Progress Photos**



Demolition of kitchen and cafeteria area ongoing



**ISD #381**  
**Lake Superior Schools**  
**Minnehaha Elementary School**

**ICS Weekly Progress Report**  
**Friday – March 22<sup>nd</sup>, 2024**

Address: 421 7<sup>th</sup> Street Two Harbors, MN 55616



Block infilled at main entrance